

COMPLETION REPORT

1	Name of the work	Providing and construction of CC road prashanth Nagara 3rd and 3rd A cross at Dasarahalli ward nO. 15		
2	Sanctioned Estimate No. & Date	EE/DD/TS/325/17-18 Date: 12/12/17		
3	Head of Account which is chargeable	P-1771		
4	Instrument Order NO. & Date	EE/DD/DO/249/17-18 28-02-2018		
5	Name Of Contractor	Ravikumar. B.T, No. 129, 3rd Main road, Bengaluru- 560079		
6	Time Stipulated for Completion of work	90 days		
a				
b	Delay in Exculpation of Work			
7	Measurement recorded in	673/17-18/67201-67207		
8	Check Measurement of the Asst			
9	Name of the office/official in charge of the work	AEE T. Dasarahalli Sub-Division		
10	a) Asst. Eng/junior Eng	Arachana		
	b) Asst. Exe Engineer	Shrikumar Adegar		
Sanctioned Estimate Amout		Amout Claims As per Actually Vide As per bills	Excess	Savings
25.00 lacs		23,84,484.00	-	1,15,516.00

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

[Signature]
ASSISTANT ENGINEER.

[Signature]
ASSIATANT EXECUTIVE ENGINEER

[Signature]
EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057